

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Successors
1		CLASS OF ACTION DETERMINATION	715 days	Fri 8/20/21	Thu 5/16/24			
5		ATPs	603 days	Mon 4/29/24	Wed 8/19/26			
16		Survey (DOT Provided)	21.25 days	Thu 5/30/24	Fri 6/28/24			
22		Consultant Contracting - Place Holder	40 days	Thu 5/30/24	Wed 7/24/24			
24		DESIGN	1677 days	Wed 1/1/20	Thu 6/4/26			
25		PRELIMINARY DESIGN and 30% Plan Review	210 days	Thu 7/25/24	Wed 5/14/25			58,40,56,62
26		Request Design Designation	1 day	Thu 7/25/24	Thu 7/25/24	23		
27		Develop Conceptual Design	150 days	Thu 7/25/24	Wed 2/19/25	23		31SS,28
28		Environmental Memo and Impacts Table Screening	5 days	Thu 2/20/25	Wed 2/26/25	27		29
29		Design Squad Team Review QC Review	10 days	Thu 2/27/25	Wed 3/12/25	28		30
30		Internal DOT Review Circulated	15 days	Thu 3/13/25	Wed 4/2/25	29		32
31		Coordinate Preliminary Utility Involvement Linework	10 days	Thu 7/25/24	Wed 8/7/24	27SS		
32		30% Plan Submittal and Review	1 day	Thu 4/3/25	Thu 4/3/25	30		34,33
33		Conduct PER Field Walkthrough	1 day	Fri 4/4/25	Fri 4/4/25	32		34
34		Ajudicate Comments from Review	10 days	Mon 4/7/25	Fri 4/18/25	32,33		70,35
35		Update Plans to Show Final Construction Limits	10 days	Mon 4/21/25	Fri 5/2/25	34		36,37
36		Arrange Invasive Species Survey - See notes for Timeframe	0 days	Fri 5/2/25	Fri 5/2/25	35		
37		Update Plans to Show Construction Access and TCEs	7 days	Mon 5/5/25	Tue 5/13/25	35		38
38		PQI (EV) / Construction / ROW Meeting	1 day	Wed 5/14/25	Wed 5/14/25	37		64,54
39		DESIGN STUDY REPORT	20 days	Thu 5/15/25	Wed 6/11/25			
40		Draft Design Study Report	10 days	Thu 5/15/25	Wed 5/28/25	25		41
41		Final Design Study Report	10 days	Thu 5/29/25	Wed 6/11/25	40		
42		COMBINED PIH & PSE	1677 days	Wed 1/1/20	Thu 6/4/26			
43		Update Plans from 30% Review	40 days	Fri 1/2/26	Thu 2/26/26	9		44,45,47
44		Update Specifications	10 days	Fri 2/27/26	Thu 3/12/26	43		47
45		Update Estimate	10 days	Fri 2/27/26	Thu 3/12/26	43		47
46		Finalized PMP Submittal	1 day	Wed 1/1/20	Wed 1/1/20			
47		Conduct Internal Squads Review and Designer Updates	10 days	Fri 3/13/26	Thu 3/26/26	43,44,45		48
48		Submit Combined Review Package	20 days	Fri 3/27/26	Thu 4/23/26	47		49
49		Conduct Combined PIH/PSE Review	2 days	Fri 4/24/26	Mon 4/27/26	48		50,61
50		Ajudicate Comments from Review	5 days	Tue 4/28/26	Mon 5/4/26	49		51
51		Update Final Plans and Specs	20 days	Tue 5/5/26	Mon 6/1/26	50		79,52
52		EV CATEX/APE Verification Meeting	3 days	Tue 6/2/26	Thu 6/4/26	51		
53		LOCAL CONCURRENCE PROCESS	64 days	Thu 5/15/25	Tue 8/12/25			
54		Submit plans w/ description of work and advertise date to planning commission - See Section PCM 450.17. Activity includes 90 Day wait period.	90 days	Thu 5/15/25	Tue 8/12/25	38		79
55		ENVIRONMENTAL CAT EX FHWA	150 days	Thu 5/15/25	Wed 12/10/25			
56		EV Document including PI Activity	210 days	Thu 5/15/25	Wed 12/10/25	25		10,8,14
57		UTILITIES	258 days	Thu 5/15/25	Mon 5/11/26			
58		Engineer Request to Utilities for Project Impacts	10 days	Thu 5/15/25	Wed 5/28/25	25		59
59		Utility Investigation (Internal)	10 days	Thu 5/29/25	Wed 6/11/25	58		60
60		Utility Waiver	2 days	Thu 6/12/25	Fri 6/13/25	59		61
61		Utility Certification	10 days	Tue 4/28/26	Mon 5/11/26	49,60		79
62		GEOTECH - Assumption: Geotech to be completed UPON PER/30% Review Wrap-Up	185 days	Thu 5/15/25	Sat 11/15/25	25		
63		ROW	532.75 days	Fri 6/28/24	Tue 7/14/26			
64		Pre-ROW Design Meeting	1 day	Thu 5/15/25	Thu 5/15/25	38		
65		Verify ROW Encroachments	10 days	Fri 6/28/24	Fri 7/12/24	21		66
66		Enchroachment Diagrams Developed	20 days	Fri 7/12/24	Fri 8/9/24	65		67
67		Field Verifications of Encroachments	40 days	Fri 8/9/24	Fri 10/4/24	66		68
68		R/W Encroachment Notification Letter - Schuler / Pre-Env Rvw	30 days	Fri 10/4/24	Fri 11/15/24	67		69
69		Encroachments Resolved	20 days	Fri 11/15/24	Fri 12/13/24	68		78
70		R/W Design and Parcelization	15 days	Mon 4/21/25	Fri 5/9/25	34		71
71		Request ROW Phase III Budget - Follows PER/EDOC Completion	10 days	Mon 1/5/26	Fri 1/16/26	70,11		72
72		Onboarding of Regional Appraisal Consultant	20 days	Mon 1/19/26	Fri 2/13/26	71		73
73		Pre-Appraisal and Acquisitions Meeting with Appraiser	5 days	Mon 2/16/26	Fri 2/20/26	72		74
74		ROW Appraisals OR Wavers (Could be both are Req'd) See Note. Template Assumes Appraisals	40 days	Mon 2/23/26	Fri 4/17/26	73		75
75		HQ Review Appraiser Process	20 days	Mon 4/20/26	Fri 5/15/26	74		76,77
76		Valuation Wavers (Again Likely Both Appraisals and VWs are involved)	15 days	Mon 5/18/26	Fri 6/5/26	75		
77		ROW Negotiations - Assuming Phase III Needed In Template - See Note.	40 days	Mon 5/18/26	Fri 7/10/26	75		78
78		R/W Certification	2 days	Mon 7/13/26	Tue 7/14/26	77,69		79
79		PROJECT CERTIFICATION	10 days	Wed 7/15/26	Tue 7/28/26	51,54,61,78		12
80		CONSTRUCTION BID PROCESS	77 days	Thu 8/20/26	Fri 12/4/26			
81		Advertise Project	15 days	Thu 8/20/26	Wed 9/9/26	13		82
82		Confirming Letter	5 days	Thu 9/10/26	Wed 9/16/26	81		83
83		Recommendation of Award	5 days	Thu 9/17/26	Wed 9/23/26	82		84
84		Letter of Intent to Award	1 day	Thu 9/24/26	Thu 9/24/26	83		85
85		Contracting Bonds and Documents	15 days	Fri 9/25/26	Thu 10/15/26	84		86
86		Protest Period	10 days	Fri 10/16/26	Thu 10/29/26	85		87
87		Award Contract	1 day	Fri 10/30/26	Fri 10/30/26	86		88
88		NTP	10 days	Mon 11/2/26	Fri 11/13/26	87		89
89		Mobilization and Construction	15 days	Mon 11/16/26	Fri 12/4/26	88		